

(様式1)

東松島市 復興交付金事業計画 令和4年度進捗状況報告 総括表

令和5年3月末時点

(単位:千円)

東松島市 交付分	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	1,047,731	0
	H24	28,652,895	27,929,743
	H25	40,375,608	21,338,098
	H26	22,875,733	13,166,709
	H27	30,715,485	28,220,767
	H28	10,381,813	13,592,285
	H29	2,628,091	8,549,960
	H30	34,123	7,061,876
	R1	474,302	5,030,530
	R2	483,985	4,654,035
	R3	0	46,643
	R4	0	0
合計	137,669,766	129,590,646	

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	137,669,766	0	129,590,646	8,079,120

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
	H23	37,500	0
	H24	2,070,476	768,538
	H25	4,370,617	2,179,159
	H26	5,184,125	2,743,550
	H27	6,569,632	1,963,249
	H28	1,712,640	4,406,104
	H29	1,128,000	3,539,554
	H30	616,961	2,837,608
	R1	840,100	2,555,360
	R2	2,142,937	2,798,473
	R3	0	237,802
	R4	0	▲ 53,794
合計	24,672,988	23,975,603	

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和4年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	129,590,646	137,669,766	0	0	8,079,120
都道府県交付分	24,029,397	24,672,988	▲ 193,830	0	449,761
合計	153,620,043	162,342,754	▲ 193,830	0	8,528,881

※令和2年度までの交付額、令和4年度までの事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
1	A	-	4	-	1	-	埋蔵文化財発掘調査事業	野蒜地区外市内遺跡	市	市	直接	完了	63,630	24	~	R3	H23				0	24年4月~確認調査等実施中(H24年中、26件)	
																	H24	16,310		5,316	10,994		
																	H25	7,575		12,691	▲ 5,116		確認調査、調査整理実施中(H25年度中 19件調査)
																	H26	10,052	9,451	8,909	10,594		確認調査、調査整理実施中(H26年度中 21件調査及び整理)
																	H27			3,625	▲ 3,625		調査報告書刊行に向けた整理実施(H24~H26年度分整理)
																	H28			5,950	▲ 5,950		調査報告書刊行に向けた整理実施(H27~28年度分整理)
																	H29		583	1,996	▲ 1,413		調査報告書刊行に向けた整理実施(H29年度分整理)
																	H30			1,210	▲ 1,210		
																	R1	3,750		451	3,299		
																	R2			4,362	▲ 4,362		
																	R3			372	▲ 372		
																	R4				0		
																	累計	37,687	10,034	44,882	2,839		
																	12	A	-	4	-		1
H24	12,040		9	12,031																			
H25		▲ 5,513	0	▲ 5,513																			
H26			4	▲ 4	一部成果品完成																		
H27			33	▲ 33	一部成果品完成																		
H28			5	▲ 5	一部成果品完成																		
H29			0	0																			
H30			0	0																			
R1			0	0																			
R2			0	0																			
R3			0	0																			
R4			0	0																			
累計	12,040	▲ 5,513	51	6,476																			
37	A	-	1	-	1	-	公立学校施設整備費国庫負担事業(矢本第二中学校屋内運動場建替)	赤井南地区	市	市	直接	完了	171,754	24	~	25						H23	
																	H24	182,217		128,817	53,400		
																	H25			0	0	26年3月 工事完成	
																	H26		▲ 39,607	0	▲ 39,607		
																	H27		▲ 13,793		▲ 13,793		
																	H28				0		
																	H29				0		
																	H30				0		
																	R1				0		
																	R2				0		
																	R3				0		
																	R4				0		
																	累計	182,217	▲ 53,400	128,817	0		

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
38	◆	A	-	4	-	1	1	埋蔵文化財収蔵施設整備事業	宮戸地区 奥松島縄文村歴史資料館	市	市	直接	完了	56,285	24	~	25	H23			0	24年11月 実施設計契約済。25年3月実施設計完了。 26年3月事業完了。	
																		H24	46,190		2,436		43,754
																		H25			42,591		▲ 42,591
																		H26			0		0
																		H27		▲ 20			▲ 20
																		H28					0
																		H29		▲ 1,142			▲ 1,142
																		H30					0
																		R1		▲ 1			▲ 1
																		R2					0
																		R3					0
																		R4					0
																		累計	46,190	▲ 1,163	45,027		0
85	A	-	1	-	2	-	公立学校施設整備費国庫負担事業(野蒜・宮戸統合小学校校舎等整備事業)	野蒜地区	市	市	直接	完了	105,440	26	~	28	H23			0	H26年5月契約済。平成27年3月完了。		
																	H24					0	
																	H25			0		0	
																	H26	23,393	30,156	22,116		31,433	
																	H27		25,530	30,156		▲ 4,626	
																	H28			26,807		▲ 26,807	
																	H29					0	
																	H30					0	
																	R1					0	
																	R2					0	
																	R3					0	
																	R4					0	
																	累計	23,393	55,686	79,079		0	
86	◆	A	-	1	-	2	1	学校就学環境整備事業(野蒜・宮戸統合小学校実施設計事業(造成))	野蒜地区	市	市	直接	完了	15,161	H26	~	H27	H23			0	H26年5月契約済み。平成27年3月完了。	
																		H24					0
																		H25			0		0
																		H26	12,828		12,128		700
																		H27					0
																		H28					0
																		H29		▲ 700			▲ 700
																		H30					0
																		R1					0
																		R2					0
																		R3					0
																		R4					0
																		累計	12,828	▲ 700	12,128		0

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
87	A	-	1	-	3	-	公立学校施設整備費国庫負担事業(鳴瀬未来中学校校舎等整備事業)	野蒜地区	市	市	直接	完了	405,538	H26 ~ H29	H23				0	H26年5月契約済み。平成27年5月完了。 建築工事継続中 ~H29.10月
															H24				0	
															H25			0	0	
															H26	71,253		7,633	63,620	
															H27	16,794		75,446	▲ 58,652	
															H28	241,247		221,073	20,174	
															H29				0	
															H30		▲ 25,142		▲ 25,142	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	329,294	▲ 25,142	304,152	0	
															88	◆ A	-	1	-	
H24				0																
H25			0	0																
H26	29,585		17,868	11,717																
H27		▲ 11,717		▲ 11,717																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	29,585	▲ 11,717	17,868	0																
89	A	-	2	-	1	-	学校施設環境改善事業(鳴瀬未来中学校武道館整備事業)	野蒜地区	市	市	直接	完了	141,409	26 ~ 29						H23
															H24				0	
															H25			0	0	
															H26	12,188		1,305	10,883	
															H27	13,657		21,632	▲ 7,975	
															H28	73,620		71,335	2,285	
															H29				0	
															H30		▲ 5,193		▲ 5,193	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	99,465	▲ 5,193	94,272	0	

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
96	◆	A	-	1	-	2	2	公立学校施設 整備費国庫負 担事業 (野蒜・宮戸統 合小学校校舎 等整備事業 (用地取得))	野蒜地区	市	市	直接	完了	21,561	26	~	27	H23				0	H27年3月完了
																		H24				0	
																		H25				0	
																		H26	24,998		17,248	7,750	
																		H27				0	
																		H28				0	
																		H29		▲ 7,750		▲ 7,750	
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	24,998	▲ 7,750	17,248	0	
97	◆	A	-	1	-	3	2	公立学校施設 整備費国庫負 担事業 (鳴瀬未来中 学校校舎等整 備事業(用地 取得))	野蒜地区	市	市	直接	完了	15,447	26	~	26	H23				0	H27年3月完了
																		H24				0	
																		H25				0	
																		H26	12,722		12,357	365	
																		H27				0	
																		H28				0	
																		H29		▲ 76		▲ 76	
																		H30		▲ 289		▲ 289	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	12,722	▲ 365	12,357	0	
98	◆	A	-	1	-	3	3	公立学校施設 整備費国庫負 担事業 (鳴瀬未来中 学校校舎等整 備事業(用地 造成))	野蒜地区	市	市	直接	完了	122,635	26	~	27	H23				0	平成27年3月契約。継続中。
																		H24				0	
																		H25				0	
																		H26	61,397		47,745	13,652	
																		H27	153,493		50,362	103,131	
																		H28		▲ 51,275		▲ 51,275	
																		H29		▲ 65,508		▲ 65,508	
																		H30				0	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	214,890	▲ 116,783	98,107	0	

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
120	A	-	1	-	4	-	公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校校舎整備事業)	小野地区	市	市	直接	完了	1,012,696	29	~	R2	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28		33,988	33,988	
																	H29			▲ 23,729	
																	H30			0	
																	R1	398,514		▲ 10,260	
																	R2	327,018		1	
																	R3			0	
																	R4			0	
																	累計	725,532	33,988	759,520	
121	A	-	1	-	5	-	公立学校施設整備費国庫負担事業 (鳴瀬桜華小学校屋内運動場整備事業)	小野地区	市	市	直接	完了	133,437	29	~	R2	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28		7,797	7,797	
																	H29			▲ 5,444	
																	H30			0	
																	R1	50,220		▲ 2,354	
																	R2	42,059		1	
																	R3			0	
																	R4			0	
																	累計	92,279	7,797	100,076	
122	A	-	2	-	2	-	学校施設環境改善事業(鳴瀬未来中学校ネットワーク基盤整備事業)	野蒜地区	市	市	直接	完了	13,880	29	~	29	H23			0	
																	H24			0	
																	H25			0	
																	H26			0	
																	H27			0	
																	H28		9,490	9,490	
																	H29			▲ 9,253	
																	H30		▲ 237	▲ 237	
																	R1			0	
																	R2			0	
																	R3			0	
																	R4			0	
																	累計	0	9,253	9,253	

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6								1	2									
124	◆	A	-	1	-	4	-	1	公立学校施設 整備費国庫負 担事業 (鳴瀬桜華小 学校校舎等整 備事業(用地 造成))	小野地区	市	市	直接	完了	201,747	29	~	R1	H23				0	平成29年12月契約。継続中。
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29		74,593	26,236	48,357	
																			H30	34,123	30,861		64,984	
																			R1	21,818	1	135,160	▲ 113,341	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	55,941	105,455	161,396	0	
129		A	-	2	-	3	-	1	学校施設環境 改善事業(鳴 瀬桜華小学校 ネットワーク基 盤整備事業)	小野地区	市	市	直接	完了	17,050	R2	~	R2	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2	11,366		10,388	978	
																			R3				0	
																			R4				0	
																			累計	11,366	0	10,388	978	
130	◆	A	-	1	-	4	-	2	鳴瀬桜華小学 校仮設プール 解体事業	小野地区	市	市	直接	完了	16,524	R2	~	R2	H23				0	
																			H24				0	
																			H25				0	
																			H26				0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2	13,219		11,545	1,674	
																			R3				0	
																			R4				0	
																			累計	13,219	0	11,545	1,674	

(様式2A)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 文部科学省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	244,717	0	136,569	108,148	
										H25	7,575	0	55,282	▲ 47,707	
										H26	258,416	0	147,309	111,107	
										H27	183,944	0	181,221	2,723	
										H28	314,867	0	325,165	▲ 10,298	
										H29	0	0	66,658	▲ 66,658	
										H30	34,123	0	1,210	32,913	
										R1	474,302	0	596,959	▲ 122,657	
										R2	415,645	0	408,454	7,191	
										R3	0	0	372	▲ 372	
										R4	0	0	0	0	
								2,520,005	市町村交付分 計		1,933,589	0	1,919,199	14,390	
										H23	0	0	0	0	
										H24	12,040	0	9	12,031	
										H25	0	▲ 5,513	0	▲ 5,513	
										H26	0	0	4	▲ 4	
										H27	0	0	33	▲ 33	
										H28	0	0	5	▲ 5	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								8,703	都道府県交付分 計		12,040	▲ 5,513	51	6,476	
										H23	0	0	0	0	
										H24	256,757	0	136,578	120,179	
										H25	7,575	▲ 5,513	55,282	▲ 53,220	
										H26	258,416	0	147,313	111,103	
										H27	183,944	0	181,254	2,690	
										H28	314,867	0	325,170	▲ 10,303	
										H29	0	0	66,658	▲ 66,658	
										H30	34,123	0	1,210	32,913	
										R1	474,302	0	596,959	▲ 122,657	
										R2	415,645	0	408,454	7,191	
										R3	0	0	372	▲ 372	
										R4	0	0	0	0	
								2,528,708	合計		1,945,629	▲ 5,513	1,919,250	20,866	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
13	C	-	1	-	1	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	(東松島 市) 大曲地区	県	県	直接	完了	1,050	24	24	H23			0	24年12月、基本計画策定業務発注。25年3月、完成。
															H24	2,300		1,050	1,250	
															H25				0	
															H26		▲ 1,250		▲ 1,250	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	2,300	▲ 1,250	1,050	0	
															14	C	-	1	-	2
H24	301,425		202,041	99,384																
H25	720,675		328,952	391,723																
H26	296,925	▲ 156,737	289,910	▲ 149,722																
H27			88,466	▲ 88,466																
H28			217,320	▲ 217,320																
H29			7,454	▲ 7,454																
H30	36,050	8,412	21,136	23,326																
R1			12,216	▲ 12,216																
R2		▲ 15,981	34,824	▲ 50,805																
R3				0																
R4				0																
累計	1,392,575	▲ 164,306	1,202,319	25,950																
15	C	-	1	-	3	-	農山漁村地域 復興基盤総合 整備事業(復興 整備実施計画)	(東松島 市) 西矢本地区	県	県	直接	完了	924	24						
															H24	1,200		924	276	
															H25				0	
															H26		▲ 276		▲ 276	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	1,200	▲ 276	924	0	
															16	C	-	1	-	4
H24	121,500		54,736	66,764																
H25	966,000		920,958	45,042																
H26	1,416,000	▲ 282,540	501,744	631,716																
H27			262,070	▲ 262,070																
H28	114,750		466,260	▲ 351,510																
H29	442,500		6,285	436,215																
H30			72,413	▲ 72,413																
R1		▲ 96,162	75,100	▲ 171,262																
R2	9,750	▲ 190,181	108,105	▲ 288,536																
R3		▲ 37,500	▲ 9,030	▲ 28,470																
R4																				
累計	3,070,500	▲ 606,383	2,458,641	5,476																

東松島市 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 農林水産省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
17	C	-	1	-	5	-	農山漁村地域 復興基盤総合 整備事業(農 地防災事業)	(東松島 市) 洲崎地区	県	県	直接	完了	330,000	24 ~ 26	H23				0	24年10月、排水機場建屋工事発注。24年12月、排水機場機械 設備工事発注。 25年3月、排水機場機械設備完成・稼働開始 26年10月、排水機場付帯工事発注。
															H24	159,000		136,943	22,057	
															H25	82,500		69,655	12,845	
															H26	13,500	▲ 7,500	40,902	▲ 34,902	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	255,000	▲ 7,500	247,500	0	
															18	◆ C	-	9	-	
H24	24,000		1,416	22,584																
H25			20,790	▲ 20,790																
H26		▲ 1,794	0	▲ 1,794																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	24,000	▲ 1,794	22,206	0																
32	C	-	6	-	1	-	漁港施設機能 強化事業	宮戸・東 名地区漁 港施設用 地	県	市	間接	完了	96,732	24 ~ 25						H23
															H24	74,100		64,575	9,525	
															H25			7,973	▲ 7,973	
															H26			0	0	
															H27				0	
															H28				0	
															H29		▲ 1,551		▲ 1,551	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	74,100	▲ 1,551	72,548	1	
															51	◆ C	-	4	-	1
H24	1,960		0	1,960																
H25				0																
H26		▲ 1,960		▲ 1,960																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	1,960	▲ 1,960	0	0																

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
52	◆	C	-	4	-	2	-	1	野蒜地区農業復興総合支援事業	野蒜地区	市	市	直接	廃止	0	24	~	24	H23			0		
																			H24	726		0		726
																			H25					0
																			H26		▲ 726			▲ 726
																			H27					0
																			H28					0
																			H29					0
																			H30					0
																			R1					0
																			R2					0
																			R3					0
																			R4					0
																			累計	726	▲ 726	0		0
53	C	-	6	-	2	-	1	漁港施設機能強化事業(直接補助分)	宮戸・東名・浜市地区漁港施設用地	市	市	直接	完了	256,624	25	~	28	H23			0	25年8月大浜・浜市地区測量設計・25年12月浜市地区工事発注。26年5月大浜地区工事発注。26年9月室浜3地区工事発注。28年1月、完了。		
																		H24					0	
																		H25	189,750		14,598		175,152	
																		H26	109,380	▲ 13,826	87,629		7,925	
																		H27			90,240		▲ 90,240	
																		H28		▲ 92,837			▲ 92,837	
																		H29					0	
																		H30					0	
																		R1					0	
																		R2					0	
																		R3					0	
																		R4					0	
																		累計	299,130	▲ 106,663	192,467		0	
65	C	-	4	-	1	-	1	大曲地区農業復興総合支援事業	大曲地区	県	市	間接	完了	922,034	24	~	27	H23			0	25年2月、農業用機械発注。25年3月、基本設計・実施設計発注。25年9月～、造成工事・建設工事発注。25年5月～、測量業務26年7月～、農業用機械発注。26年7月～、本体工事発注、26		
																		H24	176,592		31,893		144,699	
																		H25	653,621		565,380		88,241	
																		H26			156,368		▲ 156,368	
																		H27			▲ 27,389		27,389	
																		H28					0	
																		H29			▲ 34,728		34,728	
																		H30		▲ 102,099			▲ 102,099	
																		R1		▲ 36,589			▲ 36,589	
																		R2					0	
																		R3					0	
																		R4					0	
																		累計	830,213	▲ 138,688	691,524		1	
66	C	-	4	-	2	-	1	野蒜地区農業復興総合支援事業	野蒜地区	県	市	間接	完了	21,799	24	~	24	H23			0	25年2月、農業用機械発注。		
																		H24	21,069		16,349		4,720	
																		H25			0		0	
																		H26					0	
																		H27					0	
																		H28					0	
																		H29					0	
																		H30					0	
																		R1		▲ 4,720			▲ 4,720	
																		R2					0	
																		R3					0	
																		R4					0	
																		累計	21,069	▲ 4,720	16,349		0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 /間接	継続 /完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
67	C	-	1	-	6	-	農山漁村地域復興基盤総合整備事業(復興整備実施計画)	中区地区	県	県	直接	廃止	0	25 ~ 25	H23			0	0	未執行。
															H24			0	0	
															H25	4,000		0	4,000	
															H26		▲ 4,000		▲ 4,000	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	4,000	▲ 4,000	0	0	
															68	C	-	1	-	
H24			0	0																
H25	11,000		10,368	632																
H26		▲ 128	503	▲ 631																
H27				0																
H28				0																
H29				0																
H30				0																
R1				0																
R2				0																
R3				0																
R4				0																
累計	11,000	▲ 128	10,871	1																
69	C	-	5	-	1	-	漁業集落防災機能強化事業	東松島地区	市	市	直接	完了	1,794,552	25 ~ 30						H23
															H24			0	0	
															H25	998,250		142,632	855,618	
															H26			452,238	▲ 452,238	
															H27	28,240		404,705	▲ 376,465	
															H28	232,743	48,772	255,540	25,975	
															H29	25,528	12,379	89,519	▲ 51,612	
															H30			1,278	▲ 1,278	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	1,284,761	61,151	1,345,912	0	
															72	☆	F	-	-	1
H24			0	0																
H25	212,960		20,798	192,162																
H26			14,235	▲ 14,235																
H27	6,024		3,886	2,138																
H28	49,651		4,689	44,962																
H29			40,669	▲ 40,669																
H30		▲ 6,608	2,542	▲ 9,150																
R1		▲ 175,208		▲ 175,208																
R2				0																
R3				0																
R4				0																
累計	268,635	▲ 181,816	86,819	0																

東松島市 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 農林水産省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 / 間接	継続 / 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	☆	F	-	3	-	1															-	1		
73	☆	F	-	3	-	1	-	1	漁業集落復興効果促進事業(県分)	東松島市	県	県	直接	完了	26,620	25	~	R2	H23				0	
																			H24				0	
																			H25	21,296		0	21,296	
																			H26			0	0	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	21,296		0	21,296	
78	C	-	4	-	3	-	1	1	西矢本地区農業復興総合支援事業	西矢本地区	県	市	間接	完了	1,215,436	25	~	30	H23				0	25年11月~、測量・調査設計発注。26年1月、農業用機械発注。26年5月~、農業用機械発注。26年9月~、造成工事発注。27年3月、乾燥機械購入発注(5月契約)。27年9月、格納庫工事。29年1月大豆出荷設備購入。29年3月農業用機械購入。
																			H24				0	
																			H25	277,786		80,868	196,918	
																			H26	787,078		795,672	▲ 8,594	
																			H27			47,004	▲ 47,004	
																			H28			16,233	▲ 16,233	
																			H29			▲ 28,917	28,917	
																			H30		▲ 112,563	715	▲ 113,278	
																			R1		▲ 40,725		▲ 40,725	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	1,064,864	▲ 153,288	911,575	1	
83	C	-	4	-	4	-	1	1	宮戸地区農業復興総合支援事業	宮戸地区	県	市	間接	完了	173,374	25	~	29	H23				0	26年1月、農業用機械発注。26年8月~、農業用機械発注。27年1月~、測量・地質調査・調査。27年8月、用地整備工事発注。27年8月、プラント工事発注。28年12月農業用施設新築工事完成。28年12月同工事の工事
																			H24				0	
																			H25	31,002		8,993	22,009	
																			H26	10,238		17,666	▲ 7,428	
																			H27	89,906		29,363	60,543	
																			H28			67,883	▲ 67,883	
																			H29			6,124	▲ 6,124	
																			H30				0	
																			R1		▲ 1,116		▲ 1,116	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	131,146	▲ 1,116	130,029	1	
84	C	-	1	-	8	-	1	1	農山漁村地域復興基盤総合整備事業(農地整備事業)	奥松島地区	県	県	直接	完了	5,246,100	26	~	R3	H23				0	26年11月、実施設計発注。27年7・8月、区画整理工事契約。28年9月9日、区画整理工事発注。29年9月、工事発注。30年9月、工事発注。元年12月、工事発注。R2年5月工事発注。R2年4月換地業務発注。R4年3月に事業完了。
																			H24				0	
																			H25				0	
																			H26	761,250	452,431	53,082	1,160,599	
																			H27			898,781	▲ 898,781	
																			H28	1,180,059		751,867	428,192	
																			H29	685,500	1,551	829,753	▲ 142,702	
																			H30	120,624	303,750	331,885	92,489	
																			R1		352,908	649,672	▲ 296,764	
																			R2	3,000	73,500	392,320	▲ 315,820	
																			R3			26,381	▲ 26,381	
																			R4				0	
																			累計	2,750,433	1,184,140	3,933,741	832	

東松島市 復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 農林水産省

令和5年3月末時点

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
99	C	-	4	-	5	洲崎・東名地区農業復興総合支援事業	洲崎・東名地区	県	市	間接	完了	704,652	26 ~ 29	H23				0	27年1月～測量・地質調査・調査設計発注。 27年8月、用地整備工事発注。27年8月、プラント工事発注。27年11月農業用施設新築工事完成。29年3月外構工事完成。	
														H24				0		
														H25				0		
														H26	19,359		19,051	308		
														H27	615,030		455,813	159,217		
														H28			44,121	▲ 44,121		
														H29			9,504	▲ 9,504		
														H30		▲ 97,500		▲ 97,500		
														R1		▲ 8,400		▲ 8,400		
														R2				0		
														R3				0		
														R4				0		
累計														634,389	▲ 105,900	528,489	0			
100	C	-	7	-	1	水産業共同利用施設復興整備事業	宮戸地区	市	市	直接	完了	96,632	26 ~ 28	H23				0	H26年12月調査測量設計発注 H27年6月工事発注、H28年6月完了。	
														H24				0		
														H25				0		
														H26	9,963	18,306	2,153	26,116		
														H27	50,652		70,320	▲ 19,668		
														H28		▲ 5,593		▲ 5,593		
														H29		▲ 855		▲ 855		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
累計														60,615	11,858	72,473	0			
109	◆ C	-	6	-	2	1	浜市漁港状況調査事業	浜市地区	市	市	直接	完了	35,640	27 ~ 28	H23				0	H27年5月調査設計業務発注、H29年3月完了。
															H24				0	
															H25				0	
															H26				0	
															H27	29,359		28,512	847	
															H28				0	
															H29		▲ 847		▲ 847	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
累計														29,359	▲ 847	28,512	0			
111	C	-	2	-	1	農山漁村活性化プロジェクト支援(復興対策)事業	宮戸地区	市	市	直接	完了	375,886	27 ~ 28	H23				0	H28年3月10日実施設計業務完了(29,271千円)	
														H24				0		
														H25				0		
														H26				0		
														H27	124,754		270,574	▲ 145,820		
														H28	161,166		11,340	149,826		
														H29		▲ 4,006		▲ 4,006		
														H30				0		
														R1				0		
														R2				0		
														R3				0		
														R4				0		
累計														285,920	▲ 4,006	281,914	0			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
114	◆	C	-	2	-	1	1	農山漁村活性化プロジェクト支援(復興対策)事業(農林水産体験施設)	宮戸地区	市	市	直接	完了	265,167	27	~	28	H23			0	H28年3月3日建築工事請負契約締結済	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27	85,228		210,118		▲ 124,890
																		H28	127,842		2,014		125,828
																		H29		▲ 938			▲ 938
																		H30					0
																		R1					0
																		R2					0
																		R3					0
																		R4					0
																		累計	213,070	▲ 938	212,132		0
																		117	◆	C	-		6
H24			0																				
H25			0																				
H26			0																				
H27			0																				
H28	10,705	▲ 6,385	4,320	0																			
H29				0																			
H30				0																			
R1				0																			
R2				0																			
R3				0																			
R4				0																			
累計	10,705	▲ 6,385	4,320	0																			
119		C	-	6	-	3	-	大浜漁港静穏度対策事業	大浜地区	市	市	直接	完了	141,155	28	~	29					H23	
																		H24			0		
																		H25			0		
																		H26			0		
																		H27			0		
																		H28		2,625	2,141	484	
																		H29	131,157	▲ 12,379	103,726	15,052	
																		H30		▲ 15,536		▲ 15,536	
																		R1				0	
																		R2				0	
																		R3				0	
																		R4				0	
																		累計	131,157	▲ 25,290	105,867	0	
																		123	◆	C	-	6	-
H24			0																				
H25			0																				
H26			0																				
H27			0																				
H28		53,418		53,418																			
H29			46,500	▲ 46,500																			
H30		▲ 74	6,843	▲ 6,917																			
R1		▲ 1		▲ 1																			
R2				0																			
R3				0																			
R4				0																			
累計	0	53,343	53,343	0																			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6							7	8								
126	C	-	2	-	2	-	奥松島船舶離 発着施設整備 事業	宮戸地区	市	市	直接	完了	128,734	29	~	R3	H23				0	平成30年3月調査測量設計業務発注。平成30年12月完了予
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29	3,421	6,646	8,893	1,174	
																	H30			789	▲ 789	
																	R1		34,641		34,641	
																	R2	51,840		86,710	▲ 34,870	
																	R3				0	
																	R4				0	
																	累計	55,261	41,287	96,392	156	
127	C	-	6	-	4	-	漁港施設地盤 隆起対策事業 (直接補助分)	東名地区、宮戸 地区	市	市	直接	完了	217,050	R1	~	R4	H23				0	R4年9月に事業完了。
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		22,218		22,218	
																	R1		140,568	44,021	96,547	
																	R2	16,500		113,378	▲ 96,878	
																	R3			21,887	▲ 21,887	
																	R4				0	
																	累計	16,500	162,786	179,286	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	26,686	0	1,416	25,270	
										H25	1,400,960	0	198,818	1,202,142	
										H26	119,343	0	556,255	▲ 436,912	
										H27	324,257	0	1,078,355	▲ 754,098	
										H28	582,107	0	280,044	302,063	
										H29	160,106	0	289,307	▲ 129,201	
										H30	0	0	11,452	▲ 11,452	
										R1	0	0	44,021	▲ 44,021	
										R2	68,340	0	200,088	▲ 131,748	
										R3	0	0	21,887	▲ 21,887	
										R4	0	0	0	0	
								3,519,800	市町村交付分 計		2,681,799	0	2,681,643	156	
										H23	37,500	0	0	37,500	
										H24	857,186	0	508,511	348,675	
										H25	2,767,880	0	1,993,147	774,733	
										H26	3,304,350	0	1,874,898	1,429,452	
										H27	704,936	0	1,754,108	▲ 1,049,172	
										H28	1,294,809	0	1,563,684	▲ 268,875	
										H29	1,128,000	0	795,475	332,525	
										H30	156,674	0	426,149	▲ 269,475	
										R1	0	165,196	736,988	▲ 571,792	
										R2	12,750	▲ 132,662	535,249	▲ 655,161	
										R3	0	▲ 37,500	17,351	▲ 54,851	
										R4	0	0	0	0	
								13,672,774	都道府県交付分 計		10,264,085	▲ 4,966	10,205,560	53,559	
										H23	37,500	0	0	37,500	
										H24	883,872	0	509,927	373,945	
										H25	4,168,840	0	2,191,965	1,976,875	
										H26	3,423,693	0	2,431,153	992,540	
										H27	1,029,193	0	2,832,463	▲ 1,803,270	
										H28	1,876,916	0	1,843,728	33,188	
										H29	1,288,106	0	1,084,782	203,324	
										H30	156,674	0	437,601	▲ 280,927	
										R1	0	165,196	781,009	▲ 615,813	
										R2	81,090	▲ 132,662	735,337	▲ 786,909	
										R3	0	▲ 37,500	39,238	▲ 76,738	
										R4	0	0	0	0	
								17,192,574	合計		12,945,884	▲ 4,966	12,887,203	53,715	

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
2	D	-	4	-	1	災害公営住宅整備事業(矢本東保育所移転跡地)	矢本東保育所移転跡地	市	市	直接	完了	472,104	24 ~ 26	H23				0	集合(RC造) 2階建 20戸 実施設計中(県委託:H24.9~H25.7まで)
														H24	30,808		409,471	▲ 378,663	H25.9建築工事着手(県委託事業H25.9~H26.10まで)
														H25	315,039	54,119	0	369,158	H27.1 入居 管理開始
														H26		13,123	0	13,123	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	345,847	67,242	409,471	3,618	
														3	D	-	4	-	2
H24	311,338		404,621	▲ 93,283	建築工事着手(県委託:H24.12~H26.3まで)														
H25		68,655	0	68,655	H26.3.24 建築工事完了(県委託事業)														
H26			0	0	H26.4 入居 管理開始														
H27				0															
H28		▲ 1,386		▲ 1,386															
H29				0															
H30				0															
R1				0															
R2				0															
R3				0															
R4				0															
累計	339,819	67,269	404,621	2,467															
4	D	-	4	-	3	災害公営住宅整備事業(小野駅前土地区画整理地内)	小野駅前土地区画整理地内	市	市	直接	完了	380,662	24 ~ 25						
														H24	85,173		332,671	▲ 247,498	H26.3.24 築工事完了(民間買取事業)
														H25	365,373		0	365,373	H26.4 入居 管理開始
														H26		▲ 117,468		▲ 117,468	
														H27				0	
														H28				0	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	450,546	▲ 117,468	332,671	407	
														5	D	-	13	-	1
H24	375,000		236,860	138,140	24年度の補助申請数 173件														
H25	150,000		200,277	▲ 50,277	25年度の補助申請数 127件														
H26	70,500		102,606	▲ 32,106	26年度の補助申請数 59件														
H27		28,500	59,520	▲ 31,020	27年度の補助申請数 44件														
H28	69,525		25,446	44,079	28年度の補助申請数 23件														
H29			35,647	▲ 35,647	29年度の補助申請数 13件														
H30			▲ 11,176	11,176	30年度の補助申請数 7件														
R1				0															
R2				0															
R3				0															
R4				0															
累計	665,025	28,500	649,180	44,345															

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
6	D	-	17	-	1	-	野蒜北部丘陵地区都市再生事業計画作成事業	野蒜北部丘陵地区(新市街地)	市	市	直接	完了	486,510	23 ~ 25	H23	665,250		0	665,250	24年6月 調査測量設計業務発注。 H24より繰越。H25.12完成。	
															H24		364,882	▲ 364,882			
															H25		0	0			
															H26	▲ 300,367	0	▲ 300,367			
															H27			0			
															H28			0			
															H29			0			
															H30			0			
															R1			0			
															R2			0			
															R3			0			
															R4			0			
															累計	665,250	▲ 300,367	364,882	1		
															7	D	-	17	-		2
H24		195,523	▲ 195,523																		
H25		0	0																		
H26	▲ 48,242	0	▲ 48,242																		
H27			0																		
H28	▲ 13,485		▲ 13,485																		
H29			0																		
H30			0																		
R1			0																		
R2			0																		
R3			0																		
R4			0																		
累計	257,250	▲ 61,727	195,523	0																	
8	D	-	21	-	1	-	下水道事業(污水) 52.1ha	野蒜北部丘陵地区	市	市	直接	完了	116,619	24 ~ 28						H23	
															H24	58,500		7,088	51,412		
															H25	1,049,625		0	1,049,625		
															H26			80,375	▲ 80,375		
															H27		▲ 946,163	0	▲ 946,163		
															H28			0	0		
															H29		▲ 74,499		▲ 74,499		
															H30			0	0		
															R1			0	0		
															R2			0	0		
															R3			0	0		
															R4			0	0		
															累計	1,108,125	▲ 1,020,662	87,463	0		
															9	D	-	21	-	2	-
H24	36,000		8,269	27,731																	
H25	367,500		41,632	325,868																	
H26		▲ 8,389	6,628	▲ 15,017																	
H27		▲ 28,500		▲ 28,500																	
H28		▲ 310,082		▲ 310,082																	
H29			0	0																	
H30			0	0																	
R1			0	0																	
R2			0	0																	
R3			0	0																	
R4			0	0																	
累計	403,500	▲ 346,971	56,529	0																	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	23	-	1	-	東松島市防災 集団移転促進 事業(計画策 定費)	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	完了	254,225	23	~	26	H23	96,750		0	96,750	24年5月調査測量設計業務発注。
																	H24	96,750		165,468	▲ 68,718	
																	H25			25,200	▲ 25,200	25年7月被災土地及び物件等調査業務発注。
																	H26			0	0	
																	H27				0	
																	H28		▲ 2,832		▲ 2,832	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	193,500	▲ 2,832	190,668	0	
11	D	-	23	-	2	-	東松島市防災 集団移転促進 事業(事業費)	野蒜地 区、大曲 浜地区、 浜須賀地 区、立沼 地区、浜 市・牛網 地区、宮 戸地区	市	市	直接	完了	33,097,687	24	~	R2	H23				0	24年5月調査測量設計業務発注。25年1月造成工事発注。(工事は25年度計画分も含む2ヶ年分を契約)
																	H24	4,561,375		6,123,467	▲ 1,562,092	
																	H25	9,545,200		8,201,245	1,343,955	25年7月二次造成工事発注。
																	H26	9,289,437	730,713	5,099,483	4,920,667	26年7月基盤整備工事発注。
																	H27	4,082,524		2,784,496	1,298,028	27年6月公共施設整備工事発注。
																	H28	751,224		2,140,742	▲ 1,389,518	28年5月公共施設整備工事発注。
																	H29			903,069	▲ 903,069	
																	H30			760,629	▲ 760,629	
																	R1			122,207	▲ 122,207	
																	R2			355,056	▲ 355,056	
																	R3				0	
																	R4				0	
																	累計	28,229,760	730,713	26,490,394	2,470,079	
19	D	-	1	-	1	-	道路事業 石巻工業港線 整備事業	大曲地区	市	市	直接	完了	989,840	24	~	30	H23				0	24年7月 道路測量、道路詳細設計、地質調査契約。
																	H24	59,200		19,413	39,787	
																	H25	126,400		8,828	117,572	H25.12 用地測量契約
																	H26	598,504	69,600	649,652	18,452	H26.7 土地売買契約 H26.11 改良工事契約
																	H27			110,976	▲ 110,976	H27.11 舗装工事契約
																	H28			2,999	▲ 2,999	H28.11 付帯工事契約
																	H29		▲ 61,836		▲ 61,836	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	784,104	7,764	791,868	0	
20	D	-	1	-	2	-	道路事業 立沼・浜市線 整備事業	矢本・浜 市地区	市	市	直接	完了	3,981,709	24	~	30	H23				0	24年7月 道路測量、道路詳細設計、地質調査契約。
																	H24	145,600		55,782	89,818	
																	H25	489,040		34,135	454,905	H25.12 用地測量契約 H26.1 一部用地取得済
																	H26	923,040		307,083	615,957	H26.12 用地買収契約(立沼工区) H27.3 暫定盛土工事(立沼工区)
																	H27	1,770,400		2,090,387	▲ 319,987	H27.7 用地買収契約(牛網工区・浜市工区) H27.11 改良工事契約
																	H28			41,856	▲ 41,856	H28. 用地買収契約(国有地・立沼工区・牛網工区・浜市工区)
																	H29			292,800	▲ 292,800	
																	H30		▲ 142,712	198,348	▲ 341,060	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	3,328,080	▲ 142,712	3,020,391	164,977	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
21	D	-	20	-	1	-	都市防災推進 事業(防災備 蓄施設整備)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	37,386	24	~	R2	H23				0	24年10月実施設計契約、25年2月工事完了。
																	H24	5,400		4,518	882	
																	H25	18,900		18,090	810	25年6月実施設計契約、26年2月工事完了。
																	H26	5,463		5,431	32	26年6月実施設計契約、26年12月工事完了。
																	H27			0	0	
																	H28		▲ 1,724		▲ 1,724	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2		4,248	3,566	682	
																	R3				0	
																	R4				0	
																	累計	29,763	2,524	31,605	682	
22	◆	D	-	20	-	1	都市防災推進 事業(防災備 蓄用品購入)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	116,668	24	~	29	H23				0	25年1月購入契約、同年3月納品完了。
																	H24	23,406		12,218	11,188	
																	H25	67,390		43,834	23,556	25年6月購入契約、26年2月納品完了。
																	H26	23,724	▲ 13,578	20,506	▲ 10,360	26年11月購入契約、27年3月納品完了。
																	H27			6,324	▲ 6,324	27年12月購入契約、28年2月納品完了。
																	H28			6,506	▲ 6,506	28年12月購入契約、29年2月納品完了。
																	H29			320	▲ 320	29年12月購入契約、30年3月納品完了。
																	H30		▲ 7,608		▲ 7,608	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	114,520	▲ 21,186	89,708	3,626	
23	D	-	20	-	2	-	都市防災推進 事業(復興まち づくり計画策 定支援)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	169,561	24	~	25	H23				0	(A)事業：24年8月契約済み。H26年3月業務完了。
																	H24	66,827		78,633	▲ 11,806	(B)事業：24年9月~12月に事業化詳細調査の4業務を発注。25
																	H25	64,464		37,359	27,105	(B)事業：25年4月に事業化詳細調査の4業務を発注。26年3月
																	H26		▲ 4,121	11,178	▲ 15,299	(B)事業：26年4月に事業化詳細調査の2業務を発注。26年9月
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	131,291	▲ 4,121	127,170	0	
24	◆	D	-	20	-	2	都市防災推進 事業(防災行政 無線施設整備)	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	103,370	24	~	27	H23				0	24年6月子局増設工事実施設計契約、25年3月工事完了。24年
																	H24	109,441		42,271	67,170	7月子局停電時電源確保工事実施設計契約、25年3月工事契
																	H25			40,425	▲ 40,425	戸別受信機ダイポールアンテナ等整備4件
																	H26		▲ 26,745	0	▲ 26,745	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	109,441	▲ 26,745	82,696	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
25	◆	D	-	20	-	2	-	2	都市防災推進 事業(復興まち づくり支援施 設整備事業)	野蒜地区	市	市	直接	完了	11,025	24	~	26	H23			0	野蒜北部丘陵地において公共施設用地を造成後に実施予定。	
																			H24	24,000		0	24,000	
																			H25			8,820	▲ 8,820	整備方針検討業務26年12月発注、26年3月完了
																			H26			0	0	
																			H27		▲ 15,180		▲ 15,180	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	24,000	▲ 15,180	8,820	0	
26	◆	D	-	21	-	1	-	1	下水道事業	大塩、赤 井、大曲、 矢本、小 松、小野、 牛網、浜 市、野蒜、 東名、宮 戸地区	市	市	直接	完了	8,400	24	~	24	H23			0	24年10月業務継続計画策定業務発注、25年9月完了。	
																			H24	8,000		6,720	1,280	
																			H25			0	0	
																			H26		▲ 1,280		▲ 1,280	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	8,000	▲ 1,280	6,720	0	
27	◆	D	-	21	-	3	-	1	下水道事業 (雨水)	赤井地 区、五味 倉地区、 大曲地区	市	市	直接	完了	8,997,227	24	~	R2	H23			0	24年11月ポンプ場用地買収開始、25年2月完了。25年2月調整	
																			H24	2,441,250		258,895	2,182,355	池用地買収開始(赤井地区)、25年3月完了。25年4月1日赤
																			H25	1,725,000		1,309,393	415,607	26年3月末赤井、五味倉、大曲排水機場建屋完成。26年7月1
																			H26			294,013	▲ 294,013	27年3月赤井、五味倉、大曲排水機場共同工事完了。26年8月
																			H27	2,459,559		1,343,475	1,116,084	五味倉排水区管渠工事、大曲排水区調整池工事H27年10月契
																			H28			40,889	▲ 40,889	赤井排水区JR近接管渠実施設計発注。
																			H29			2,556,296	▲ 2,556,296	
																			H30		34,647		34,647	
																			R1		87,463	467,132	▲ 379,669	
																			R2			381,046	▲ 381,046	
																			R3				0	
																			R4				0	
																			累計	6,625,809	122,110	6,651,139	96,780	
28	◆	D	-	21	-	3	-	1	下水道事業 (雨水)	赤井、大 曲、矢本、 小野、牛 網、浜市、 野蒜、東 名、宮戸 地区	市	市	直接	完了	26,535	24	~	25	H23			0	24年7月効率的な事業計画策定業務発注、明許繰越により25年	
																			H24	24,800		21,228	3,572	度事業完了予定。
																			H25			0	0	25年度繰越 業務委託 9月30日完了。
																			H26		▲ 3,572		▲ 3,572	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	24,800	▲ 3,572	21,228	0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
	1	2	3	4	5	6																
29	◆	D	-	21	-	3	-	2	市	市	直接	完了	15,000	24	~	R2	H23			0	24年6月19日の台風4号による大雨対応。	
																	H24	12,000		362	11,638	
																	H25			589	▲ 589	25年8月27日の大雨、同年9月15日の大雨、同年9月16日の台
																	H26			714	▲ 714	26年10月6日台風18号による大雨、10月13日台風19号による
																	H27			169	▲ 169	27年9月11日台風18号による大雨対応。
																	H28			246	▲ 246	8/23大雨対応、8/30大雨対応、9/9大雨対応
																	H29			156	▲ 156	
																	H30			95	▲ 95	
																	R1			470	▲ 470	
																	R2			0	0	
																	R3			0	0	
																	R4			0	0	
																	累計	12,000		0	2,801	9,199
30	D	-	22	-	1	-	-	-	市	市	直接	完了	13,965	24	~	24	H23			0	24年8月基本設計業務発注。	
																	H24	10,788		10,473	315	
																	H25			0	0	事業計画変更により完了。(☆D-23-2-22で引き続き検討)
																	H26			0	0	
																	H27			0	0	
																	H28		▲ 315		▲ 315	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	10,788	▲ 315		10,473	0
33	D	-	1	-	1	-	-	-	県	県	直接	完了	5,217,000	24	~	R3	H23			0	24年7月道路詳細設計契約。	
																	H24	549,475		14,029	535,446	
																	H25	387,500		49,612	337,888	25年11月軟弱地盤解析契約、25年12月用地測量契約。
																	H26	688,975		403,061	285,914	26年10月道路改良工事契約。
																	H27	1,034,625		▲ 220,310	1,254,935	
																	H28	0		717,794	▲ 717,794	債務工事を推進
																	H29		4,713	988,056	▲ 983,343	債務工事を推進
																	H30	460,287		1,148,320	▲ 688,033	債務工事を推進
																	R1	387,500		195,371	192,129	改良工事の推進。
																	R2	605,275	▲ 75,175	592,332	▲ 62,232	改良工事の推進。
																	R3			▲ 106,456	106,456	工事完成・供用開始。
																	R4				0	
																	累計	4,113,637	▲ 70,462		3,781,809	261,366
34	D	-	1	-	2	-	-	-	県	県	直接	完了	5,560,000	24	~	R4	H23			0	24年5月仮橋設計契約。24年6月橋梁予備設計契約。24年8月	
																	H24	582,025		209,767	372,258	道路詳細設計、地質調査契約。24年10月仮橋設置工事契約。
																	H25	193,750		74,482	119,268	25年11月橋梁詳細設計契約、12月用地測量契約。
																	H26	82,150		309,274	▲ 227,124	27年3月橋梁下部工事契約及び軟弱地盤解析業務契約。
																	H27	1,670,125		21,400	1,648,725	27年12月改良工事契約。28年3月道路修正設計業務契約。
																	H28	0	558,000	778,329	▲ 220,329	道路改良工事を推進
																	H29			696,661	▲ 696,661	29年6月護岸修正設計業務委託契約。
																	H30			118,815	▲ 118,815	30年12月橋梁上部工事契約
																	R1	103,850		733,053	▲ 629,203	改良工事の推進。
																	R2	1,119,100		1,021,201	97,899	改良工事の推進。
																	R3			326,907	▲ 326,907	改良工事の推進。
																	R4			▲ 53,794	53,794	工事完成・供用開始。
																	累計	3,751,000	558,000		4,236,095	72,905

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
35	D	-	1	-	3	-	道路事業(市 街地相互の接 続道路)	矢本流留 線	県	県	直接	完了	5,642,629	24	~	R2	H23				0	25年2月、道路測量・道路詳細設計契約。
																	H24	69,750		36,222	33,528	
																	H25	487,475		45,278	442,197	25年12月、道路用地測量・橋梁予備設計業務委託契約。
																	H26	1,046,250		104,792	941,458	26年4月、用地買収開始。
																	H27	2,573,000		314,407	2,258,593	27年6月、橋梁下部工事契約。H28.2道路改良工事契約。
																	H28		▲ 558,000	1,092,786	▲ 1,650,786	用地買収及び工事継続施工中。
																	H29			610,245	▲ 610,245	用地買収及び工事継続施工中。
																	H30			875,771	▲ 875,771	工事継続施工中。
																	R1	348,750		736,365	▲ 387,615	工事継続施工中。
																	R2	405,812		533,222	▲ 127,410	工事完了。
																	R3				0	
																	R4				0	
																	累計	4,931,037	▲ 558,000	4,349,088	23,949	
36	★	F	-	2	-	1	市街地復興効 果促進事業	東松島市	市	市	直接	完了	14,692,872	24	~	R3	H23				0	
																	H24	5,180,128		408,019	4,772,109	
																	H25	2,011,264		350,226	1,661,038	
																	H26	27,616		552,304	▲ 524,688	
																	H27	5,716,858		2,233,994	3,482,864	
																	H28	642,816		1,425,520	▲ 782,704	
																	H29		▲ 937,836	▲ 227,700	▲ 710,136	
																	H30			1,213,249	▲ 1,213,249	
																	R1		▲ 886,549	1,083,889	▲ 1,970,438	
																	R2		▲ 65,462	2,043,674	▲ 2,109,136	
																	R3			24,384	▲ 24,384	
																	R4				0	
																	累計	13,578,682	▲ 1,889,847	9,107,559	2,581,276	
39	D	-	1	-	3	-	道路事業 東名・新東名 線整備事業	東名地区	市	市	直接	完了	1,284,391	24	~	R2	H23				0	24年11月 道路測量、道路詳細設計契約。
																	H24	57,600		17,809	39,791	
																	H25	112,000		5,820	106,180	H25.12 用地測量契約
																	H26	84,000		2,596	81,404	H26.6 用地測量契約
																	H27	189,600		184,558	5,042	H27.9橋梁下部工事契約。H27.10改良工事契約。
																	H28	441,600		298,987	142,613	H28.12橋梁下部工事契約。H29.1下部工及び改良工事契約。
																	H29			212,301	▲ 212,301	
																	H30		142,712		142,712	
																	R1			60,326	▲ 60,326	
																	R2			242,775	▲ 242,775	
																	R3				0	
																	R4				0	
																	累計	884,800	142,712	1,025,172	2,340	
40	D	-	2	-	1	-	道路事業(野 蒜北部丘陵地 区)	野蒜北部 丘陵地区	市	市	直接	完了	13,895,461	24	~	28	H23				0	24年10月 URIに区画整理事業として設計から施工までを一体で 免注済。(H28年度分まで一括契約)
																	H24	2,793,600		6,348,000	▲ 3,554,400	
																	H25	4,418,400		3,031,600	1,386,800	設計施工(事業計画変更に伴う変更契約による増)
																	H26	2,069,648		701,248	1,368,400	設計施工(事業計画変更に伴う変更契約による増)
																	H27	2,116,640		1,035,520	1,081,120	設計施工(事業計画変更に伴う変更契約による増)
																	H28			0	0	
																	H29		▲ 281,920		▲ 281,920	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	11,398,288	▲ 281,920	11,116,368	0	

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
41	D	-	2	-	2	道路事業(東 矢本駅北地 区)	東矢本駅 北地区	市	市	直接	完了	354,375	24 ~ 28	H23				0	24年12月 URIに区画整理事業として設計から施工までを一体で
														H24	211,200		345,600	▲ 134,400	発注済。(H27年度分まで一括契約)
														H25	134,400		0	134,400	設計施工(事業計画変更に伴う変更契約による増)
														H26			0	0	設計施工(事業計画変更に伴う変更契約による増)
														H27			▲ 62,100	62,100	設計施工(事業計画変更に伴う変更契約による増)
														H28		▲ 62,100		▲ 62,100	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	345,600	▲ 62,100	283,500	0	
42	D	-	4	-	4	災害公営住宅 整備事業(東 矢本駅北、矢 本西、野蒜北 部丘陵、宮 戸、牛網地区)	東矢本駅 北、矢本 西、野蒜 北部丘陵 、宮戸、 牛網地区	市	市	直接	完了	2,760,274	24 ~ 28	H23				0	防災集団移転事業、土地区画整理事業にて用地取得済み。
														H24	3,445,526		0	3,445,526	※造成事業費と建設戸数を確定後に事業費按分予定。
														H25		▲ 124,727	239,973	▲ 364,700	東矢本駅北(I期)用地買収・用地造成
														H26			748,300	▲ 748,300	東矢本駅北(II期・III期・IV期)用地買収・用地造成
														H27		▲ 61,531	438,717	▲ 500,248	東矢本駅北(IV期)用地買収・用地造成
														H28			988,248	▲ 988,248	野蒜北部丘陵地区、矢本西、牛網、宮戸用地取得
														H29		▲ 844,029		▲ 844,029	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	3,445,526	▲ 1,030,287	2,415,238	1	
43	D	-	4	-	5	災害公営住宅 整備事業(赤 井地区)	赤井地区	市	市	直接	完了	3,153,200	24 ~ 27	H23				0	集合54戸 民間買取事業2者とH25.3協定締結・実施設計着
														H24				0	手。
														H25	1,564,074		1,028,752	535,322	H26.3.17川前二完成・H26.3.24川前四番完成(民間買取事業)
														H26	1,439,075		0	1,439,075	H26.4 入居 川前二・川前四番管理開始
														H27		24,107	1,988,340	▲ 1,964,233	H27.8入居。赤井柳の目北管理開始。
														H28				0	
														H29				0	
														H30		▲ 268,207	▲ 268,208	1	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	3,003,149	▲ 244,100	2,748,884	10,165	
44	D	-	4	-	6	災害公営住宅 整備事業(小 松谷地地区)	小松谷地 地区	市	市	直接	完了	3,480,237	24 ~ 25	H23				0	集合156戸 民間買取事業とH24.11協定締結・H25.3建築工
														H24				0	事着手。
														H25	3,084,067		3,045,207	38,860	H26.3.17建築工事完了(民間買取事業)
														H26		▲ 3,714	0	▲ 3,714	H26.4 入居 管理開始
														H27		▲ 21,013		▲ 21,013	
														H28		▲ 14,133		▲ 14,133	
														H29				0	
														H30				0	
														R1				0	
														R2				0	
														R3				0	
														R4				0	
														累計	3,084,067	▲ 38,860	3,045,207	0	

(様式2D)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
45	◆	D	-	4	-	2	-	1	市	市	直接	完了	5,142	24	~	25	H23				0	建築工事と一体に整備(県委託:H26.3まで) H26.3.24工事完了(県委託事業) H26.4 入居 管理開始
																	H24	2,160		2,160	0	
																	H25		1,953	72	1,881	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	2,160	1,953	2,232	1,881	
46	D	-	17	-	3	-	被災市街地復興土地区画整理事業(野蒜北部丘陵地区)	市	市	直接	完了	18,518,340	24	~	28	H23				0	24年10月 URIに区画整理事業として設計から施工までを一体で発注済。(H28年度分まで一括契約) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増)	
																H24	6,043,500		10,410,750	▲ 4,367,250		
																H25	3,770,250		2,234,775	1,535,475		
																H26	2,001,030		606,855	1,394,175		
																H27	3,169,425		636,374	2,533,051		
																H28				0		
																H29		▲ 1,095,451		▲ 1,095,451		
																H30				0		
																R1				0		
																R2				0		
																R3				0		
																R4				0		
																累計	14,984,205	▲ 1,095,451	13,888,754	0		
47	D	-	17	-	4	-	被災市街地復興土地区画整理事業(東矢本駅北地区)	市	市	直接	完了	1,308,412	24	~	28	H23				0	24年12月 URIに区画整理事業として設計から施工までを一体で発注済。(H27年度分まで一括契約) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増) 設計施工(事業計画変更に伴う変更契約による増)	
																H24	1,260,750		1,165,500	95,250		
																H25			0	0		
																H26			0	0		
																H27			▲ 184,191	184,191		
																H28		▲ 279,441		▲ 279,441		
																H29				0		
																H30				0		
																R1				0		
																R2				0		
																R3				0		
																R4				0		
																累計	1,260,750	▲ 279,441	981,309	0		
48	D	-	20	-	3	-	都市防災推進事業(復興まちづくり土地利用計画策定)	市	市	直接	完了	183,742	24	~	28	H23				0	24年9月基本計画策定発注。24年10月基礎資料作成業務発注。 被災市街地検討、土地価格調査、復興事業管理業務発注。 土地価格調査、復興事業管理業務発注。 土地価格調査、復興事業管理業務発注。	
																H24	147,000		84,074	62,926		
																H25			34,987	▲ 34,987		
																H26			11,446	▲ 11,446		
																H27			7,299	▲ 7,299		
																H28				0		
																H29		▲ 9,194		▲ 9,194		
																H30				0		
																R1				0		
																R2				0		
																R3				0		
																R4				0		
																累計	147,000	▲ 9,194	137,806	0		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
49	D	-	21	-	4	-	下水道事業 (雨水)	渋抜、野 蒜地区	市	市	直接	完了	13,868,915	24	~	R2	H23			0	25年3月基本設計発注。		
																	H24	170,250		47,433	122,817		
																	H25	3,376,500		0	3,376,500	26年3月末基本設計完了。	
																	H26	0		572,251	▲ 572,251	26年4月ポンプ場実施設計発注。26年4月野蒜北部丘陵地区美	
																	H27	4,633,921		1,056,971	3,576,950	野蒜排水区管渠工事H27年9月契約。野蒜・渋抜排水区ポン	
																	H28	2,887,251		2,247,526	639,725	野蒜第3ポンプ場工事をH29年3月に下水道事業団と協定締	
																	H29			2,866,176	▲ 2,866,176		
																	H30		▲ 666,237	710,020	▲ 1,376,257		
																	R1			1,285,044	▲ 1,285,044		
																	R2			0	0		
																	R3			0	0		
																	R4			0	0		
																	累計	11,067,922	▲ 666,237	8,785,421	1,616,264		
50	D	-	21	-	5	-	下水道事業 (汚水)	小松谷地 地区	市	市	直接	完了	33,357	24	~	25	H23			0	24年11月災害公営住宅への管渠工事を発注、3月完成、4月1		
																	H24	27,750		25,018	2,732	日供用開始したことから事業は完了。	
																	H25			0	0		
																	H26		▲ 2,732	0	▲ 2,732		
																	H27			0	0		
																	H28			0	0		
																	H29			0	0		
																	H30			0	0		
																	R1			0	0		
																	R2			0	0		
																	R3			0	0		
																	R4			0	0		
																	累計	27,750	▲ 2,732	25,018	0		
54	D	-	1	-	4	-	道路事業 台前・亀岡線 整備事業	野蒜地区	市	市	直接	完了	1,177,000	24	~	R2	H23			0	25年1月 道路測量、道路詳細設計契約。		
																	H24	68,000		26,976	41,024		
																	H25	192,000		6,961	185,039	H25.7 地質調査契約。	
																	H26	114,400		7,560	106,840	H27.1 橋梁修正設計契約	
																	H27	143,200		111,006	32,194	H27.9橋梁下部工事契約。	
																	H28	314,400		307,136	7,264	H28.10橋梁下部工事契約。H28.11橋梁下部工事契約。H28.12	
																	H29			162,658	▲ 162,658		
																	H30			55,448	▲ 55,448		
																	R1		109,600	40,469	69,131		
																	R2			155,062	▲ 155,062		
																	R3			0	0		
																	R4			0	0		
																	累計	832,000	109,600	873,276	68,324		
55	◆	D	-	4	-	3	-	災害公営住宅 駐車場整備事 業(小野駅前 土地区画整理 地区)	小野駅前 土地区画 整理地内 地区)	市	市	直接	完了	4,420	25	~	25	H23			0	民間買取事業 H25.7建築工事着手と一体整備(H25.2協定締	
																		H24			2,362	▲ 2,362	結)
																		H25	3,536		658	2,878	H26.3.24工事完了(民間買取事業)
																		H26				0	H26.4 入居 管理開始
																		H27			0	0	
																		H28			0	0	
																		H29			0	0	
																		H30			0	0	
																		R1			0	0	
																		R2			0	0	
																		R3			0	0	
																		R4			0	0	
																		累計	3,536	0	3,020	516	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
56	◆	D	-	4	-	6	-	1	災害公営住宅 駐車場整備事業(小松谷地 地区)	小松谷地 地区	市	市	直接	完了	73,218	25	~	25	H23			0	0	民間買取事業 H25.3建築工事着手と一体整備(H24.12協定 締結) H26.3.17工事完了(民間買取事業) H26.4 入居 管理開始
																			H24			43,756	▲ 43,756	
																			H25	73,522		3,163	70,359	
																			H26		▲ 14,948		▲ 14,948	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	73,522	▲ 14,948	46,919	11,655	
																			57	D	-	4	-	
H24	327,798		64,641	263,157																				
H25	1,510,031		744,206	765,825																				
H26	1,510,031		0	1,510,031																				
H27			1,815,238	▲ 1,815,238																				
H28	2,719,758	▲ 522,795	2,893,794	▲ 696,831																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
R4				0																				
累計	6,067,618	▲ 522,795	5,517,879	26,944																				
58	◆	D	-	4	-	7	-	1	災害公営住宅 駐車場整備事業(東矢本駅 北地区)	東矢本駅 北地区	市	市	直接	完了	5,280	25	~	28						H23
																			H24			0	0	
																			H25	12,245		4,016	8,229	
																			H26			0	0	
																			H27				0	
																			H28		▲ 8,021		▲ 8,021	
																			H29				0	
																			H30				0	
																			R1				0	
																			R2				0	
																			R3				0	
																			R4				0	
																			累計	12,245	▲ 8,021	4,016	208	
																			59	D	-	4	-	8
H24	14,875		0	14,875																				
H25	144,375		0	144,375																				
H26	461,420		0	461,420																				
H27			616,554	▲ 616,554																				
H28		▲ 3,991		▲ 3,991																				
H29				0																				
H30				0																				
R1				0																				
R2				0																				
R3				0																				
R4				0																				
累計	620,670	▲ 3,991	616,554	125																				

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
60	D	-	4	-	9	-	災害公営住宅 整備事業(宮 戸地区)	宮戸地区	市	市	直接	完了	402,200	24	~	27	H23			0	0	設計委託調整中(H25.9予定)
																	H24	47,337		0	47,337	
																	H25	504,000		0	504,000	H26.3.20東松島市工務店協同組合と基本協定締結
																	H26		▲ 199,412	0	▲ 199,412	H27.3 変更協定締結 H27.6 入居予定
																	H27			351,853	▲ 351,853	H27.6 入居予定 管理開始
																	H28				0	
																	H29				0	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	551,337	▲ 199,412	351,853	72	
																	61	D	-	4	-	10
H24			0	0																		
H25	240,406		2,250	238,156	H25.12住宅実施設計業務委託																	
H26	234,919		669,882	▲ 434,963	H27.3 建築工事発注(2工区)																	
H27	284,576		237	284,339	H27.12 入居 管理開始																	
H28		▲ 85,218		▲ 85,218																		
H29				0																		
H30				0																		
R1		▲ 48,647	▲ 48,647	0																		
R2				0																		
R3				0																		
R4				0																		
累計	759,901	▲ 133,865	623,722	2,314																		
62	D	-	4	-	11	-	災害公営住宅 整備事業(野 蒜北部丘陵 地区)	野蒜北部 丘陵地区	市	市	直接	完了	3,402,780	25	~	29						
																	H24			0	0	
																	H25	317,572		15,998	301,574	H25.12URと基本計画策定(H25.12~H26.7)
																	H26			35,144	▲ 35,144	H26.11基本設計発注(H26.11~H27.10)
																	H27			2,912,036	▲ 2,912,036	H28.1 URと仮譲渡契約締結
																	H28		1,809,979		1,809,979	
																	H29	1,459,583	▲ 609,702		849,881	
																	H30				0	
																	R1				0	
																	R2				0	
																	R3				0	
																	R4				0	
																	累計	1,777,155	1,200,277	2,963,178	14,254	
																	63	D	-	21	-	6
H24	15,750		10,001	5,749																		
H25	145,500		28,929	116,571	25年度繰越工事 26年6月末工事完了、事業完了																	
H26		▲ 122,320	0	▲ 122,320																		
H27				0																		
H28				0																		
H29				0																		
H30				0																		
R1				0																		
R2				0																		
R3				0																		
R4				0																		
累計	161,250	▲ 122,320	38,930	0																		

(様式2D)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
64	D	-	21	-	7	-	下水道事業 (雨水)	下街道地区、柳の目地区	市	市	直接	完了	3,270,613	24 ~ R1	H23				0	25年3月基本設計発注。
															H24	70,500		18,713	51,787	
															H25	1,669,500		0	1,669,500	26年3月末基本設計完了。
															H26			81,084	▲ 81,084	26年6月調整池用地買収開始、27年3月用地取得完了。26年9
															H27	202,745		1,425,294	▲ 1,222,549	下街道排水区管渠工事、調整池工事H28年2月契約。
															H28	114,477		5,584	108,893	
															H29		327,372	62,580	264,792	
															H30		68,364	311,192	▲ 242,828	
															R1			497,367	▲ 497,367	
															R2				0	
															R3				0	
															R4				0	
															累計	2,057,222	395,736	2,401,814	51,144	
70	D	-	1	-	5	-	道路事業 小野・浜市線 整備事業	小野・浜市地区	市	市	直接	完了	342,500	25 ~ 29	H23				0	
															H24				0	
															H25	124,160		42,606	81,554	H25.7 設計発注 H25.12用地測量 H26.3一部用地取得、物件補
															H26	149,840		18,042	131,798	H26.11 国交省共同施工分契約
															H27			83,081	▲ 83,081	H27.8 改良工事契約。
															H28			81,136	▲ 81,136	H28.11 舗装工事契約。
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	274,000	0	224,865	49,135	
71	◆	D	-	22	-	1	防災公園事業 基本計画策定費	矢本海浜緑地地区	県	県	直接	完了	14,109	25 ~ 27	H23				0	
															H24				0	
															H25	16,000		8,280	7,720	25年6月公園基本設計契約。
															H26			3,007	▲ 3,007	
															H27			0	0	27年2月公園基本設計完了
															H28			0	0	
															H29		▲ 4,713		▲ 4,713	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	16,000	▲ 4,713	11,287	0	
74	★	F	-	4	-	1	市街地効果促進事業(県分)	東松島市	県	県	直接	完了	512,296	25 ~ R2	H23				0	
															H24				0	
															H25	518,012		8,360	509,652	
															H26			664	▲ 664	
															H27			27,743	▲ 27,743	
															H28			87,951	▲ 87,951	
															H29			2,223	▲ 2,223	
															H30		0	80,179	▲ 80,179	
															R1		▲ 108,176	949	▲ 109,125	
															R2			116,469	▲ 116,469	
															R3				0	
															R4				0	
															累計	518,012	▲ 108,176	324,538	85,298	

(様式2D)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 国土交通省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
75	D-1-6-	道路事業 大茂倉線整備 事業	新東名・ 中下地区	市	市	直接	完了	571,900	H25～H30	H23				0	H25.10 調査測量設計業務契約 H26.10 改良工事契約 H27.1 改良舗装工事契約 H28.2 舗装工事(北工区)契約 H29.12改良舗装工事(南工区)契約 H29.1用地買収契約 H29.3
										H24				0	
										H25	272,400		29,390	243,010	
										H26	180,800	4,320	103,956	81,164	
										H27			122,998	▲ 122,998	
										H28			61,058	▲ 61,058	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	453,200	4,320	317,402	140,118	
76	D-4-12-	災害公営住宅 整備事業(牛 網地区)	牛網地区	市	市	直接	完了	517,885	25～27	H23				0	H26.3.20東松島市工務店協同組合と基本協定締結 H27.3 変更協定締結 H27.6 入居予定 H27.6 入居予定 管理開始
										H24				0	
										H25	19,250		0	19,250	
										H26	404,250		0	404,250	
										H27	31,587		453,017	▲ 421,430	
										H28		▲ 1,938		▲ 1,938	
										H29				0	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	455,087	▲ 1,938	453,017	132	
77	D-15-1-	東松島市津波 復興拠点事業 (東矢本駅北 地区)	東矢本駅 北地区	市	市	直接	完了	1,768,880	25～28	H23				0	■土木基本設計等策定業務発注済。委託期間26年3月～27年 ■実施設計発注済。委託期間26年12月～28年2月。 ■H27.7契約、H28.12完了予定 H29.3 事業完了
										H24				0	
										H25	26,250		9,136	17,114	
										H26	396,876	3,000	203,364	196,512	
										H27	1,312,988		936,467	376,521	
										H28		▲ 204,284	177,692	▲ 381,976	
										H29		▲ 208,171		▲ 208,171	
										H30				0	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	1,736,114	▲ 409,455	1,326,659	0	
79	D-4-13-	災害公営住宅 整備事業(矢 本地区)	矢本地区	市	市	直接	完了	998,160	25～27	H23				0	H26.8セキスイハイム東北㈱と基本協定締結 H28.3 入居 管理開始
										H24				0	
										H25			0	0	
										H26	1,043,000		0	1,043,000	
										H27			931,275	▲ 931,275	
										H28		▲ 107,821		▲ 107,821	
										H29				0	
										H30		▲ 61,789	▲ 61,790	1	
										R1				0	
										R2				0	
										R3				0	
										R4				0	
										累計	1,043,000	▲ 169,610	869,485	3,905	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
80	D	-	15	-	2	-	東松島市津波復興拠点事業	野蒜地区	市	市	直接	完了	1,932,247	25 ~ 28	H23				0	基本設計等策定業務発注済。委託期間26年3月～26年12月。 ■実施設計発注済。委託期間26年12月～27年11月。 ■H27.9契約、H28.12完了予定 H29.3 事業完了
															H24				0	
															H25	45,000		19,220	25,780	
															H26	81,000		54,521	26,479	
															H27	1,672,617		1,184,151	488,466	
															H28		▲ 98,233	191,293	▲ 289,526	
															H29		▲ 251,199		▲ 251,199	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	1,798,617	▲ 349,432	1,449,185	0	
81	◆	D	-	23	-	2	東松島市防災集団移転促進事業(防災盛土事業)	大曲地区、浜須賀地区、牛網・浜市地区、野蒜地区	市	市	直接	完了	1,229,000	25 ~ 30	H23				0	26年2月用地調査業務。 26年4月設計業務発注。26年6月造成工事発注。 27年8月造成工事発注。 28年6月造成工事発注。
															H24				0	
															H25	133,600		324	133,276	
															H26	849,600		728,102	121,498	
															H27			73,023	▲ 73,023	
															H28			23,605	▲ 23,605	
															H29			75,252	▲ 75,252	
															H30			18,351	▲ 18,351	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	983,200	0	918,657	64,543	
82	◆	D	-	23	-	2	東松島市防災集団移転促進事業(移転元土地利用促進)	大曲地区、浜須賀地区、牛網・浜市地区、野蒜地区	市	市	直接	完了	824,572	25 ~ 27	H23				0	26年2月造成工事発注。 26年9月造成工事発注。 27年7月造成工事発注。
															H24				0	
															H25	750,400		210,919	539,481	
															H26			356,210	▲ 356,210	
															H27			82,685	▲ 82,685	
															H28		▲ 90,744	9,542	▲ 100,286	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	750,400	▲ 90,744	659,356	300	
90	◆	D	-	4	-	1	災害公営住宅駐車場整備事業(矢本東保育所移転跡地)	矢本東保育所移転跡地	市	市	直接	完了	4,778	26 ~ 26	H23				0	H27.1入居 駐車場供用開始
															H24				0	
															H25			0	0	
															H26	2,702	1,120	3,707	115	
															H27				0	
															H28				0	
															H29				0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	2,702	1,120	3,707	115	

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
91	◆	D	-	4	-	5	1	災害公営住宅 駐車場整備事業 (赤井地区)	赤井地区	市	市	直接	完了	9,150	25	~	27	H23			0	H26.3.17川前二完成、H26.3.24川前四番完成(民間買取事業) H26.4入居、川前二、川前四番駐車場供用開始	
																		H24			0		
																		H25	9,600		7,320		2,280
																		H26		▲ 2,280	0		▲ 2,280
																		H27					0
																		H28					0
																		H29					0
																		H30					0
																		R1					0
																		R2					0
																		R3					0
																		R4					0
																		累計	9,600	▲ 2,280	7,320		0
92	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	東松島市	市	市	直接	完了	4,439,608	26	~	R2	H23			0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11 管理開始(H28.5東矢本駅北第三期・第四期一次、H28.6東矢本		
																	H24			0			
																	H25			0			
																	H26	242,035		170,364		71,671	
																	H27	292,384		357,871		▲ 65,487	
																	H28	638,989		641,471		▲ 2,482	
																	H29	798,437	775,453	762,111		811,779	
																	H30		662,225	797,685		▲ 135,460	
																	R1		475,129	662,225		▲ 187,096	
																	R2			492,925		▲ 492,925	
																	R3					0	
																	R4					0	
																	累計	1,971,845	1,912,807	3,884,652		0	
93	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	東松島市	市	市	直接	完了	593,872	26	~	R2	H23			0	管理開始(H26.4小野駅前北、小野中央、小松南、川前二、川 管理開始(H27.6矢本西、牛網、宮戸、H27.8柳の目北、H27.11 管理開始(H28.5東矢本駅北第三期・第四期一次、H28.6東矢本		
																	H24			0			
																	H25			0			
																	H26	31,186	48,242	28,500		50,928	
																	H27	1,690		49,668		▲ 47,978	
																	H28	84,739		74,284		10,455	
																	H29	78,897	76,428	82,098		73,227	
																	H30		67,944	77,317		▲ 9,373	
																	R1		56,274	67,944		▲ 11,670	
																	R2			63,167		▲ 63,167	
																	R3					0	
																	R4					0	
																	累計	196,512	248,888	442,978		2,422	
94	D	-	17	-	5	-	大曲浜地区都 市再生事業計 画作成事業	大曲浜地 区	市	市	直接	完了	196,586	26	~	27	H23			0	26年4月調査設計業務発注。		
																	H24			0			
																	H25			0			
																	H26	148,875		147,439		1,436	
																	H27					0	
																	H28		▲ 1,436			▲ 1,436	
																	H29					0	
																	H30					0	
																	R1					0	
																	R2					0	
																	R3					0	
																	R4					0	
																	累計	148,875	▲ 1,436	147,439		0	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
95	◆	D	-	20	-	2	-	3	震災遺構保存 活用可能性調 査事業業	野蒜、浜 市地区	市	市	直接	完了	21,060	26	~	26	H23			0	26年9月保存活用可能性調査発注。27年3月完了。	
																			H24			0		
																			H25			0		
																			H26	17,798	▲ 950	16,848		0
																			H27			0		
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	17,798	▲ 950	16,848		0
101	◆	D	-	4	-	8	-	1	災害公営住宅 駐車場整備事 業(矢本西地区)	矢本西地 区	市	市	直接	完了	8,000	26	~	27	H23			0	H27.3 変更協定締結 H27.6 入居 管理開始	
																			H24			0		
																			H25			0		
																			H26	3,200		0		3,200
																			H27	3,200		4,167		▲ 967
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	6,400	0	4,167		2,233
102	◆	D	-	4	-	9	-	1	災害公営住宅 駐車場整備事 業(宮戸地区)	宮戸地区	市	市	直接	完了	4,400	26	~	27	H23			0	H27.3 変更協定締結 H27.6 入居 管理開始	
																			H24			0		
																			H25			0		
																			H26	800		0		800
																			H27	2,720		1,403		1,317
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	3,520	0	1,403		2,117
103	◆	D	-	4	-	10	-	1	災害公営住宅 駐車場整備事 業(小野駅前南 地区)	小野駅前 土地区画 整理地内 地区)	市	市	直接	完了	3,600	27	~	28	H23			0	H27.3 1工区村上工務店、2工区千葉工務店と基本協定締結 H27.12 入居 管理開始	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	2,880		2,054		826
																			H28			0		
																			H29			0		
																			H30			0		
																			R1			0		
																			R2			0		
																			R3			0		
																			R4			0		
																			累計	2,880	0	2,054		826

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
	1	2	3	4	5	6																	
104	◆	D	-	4	-	12	-	1		市	市	直接	完了	5,800	26	~	27	H23			0	H27.3 変更協定締結 H27.6 入居 管理開始	
																		H24			0		
																		H25			0		
																		H26	1,600		0		1,600
																		H27	3,040		3,028		12
																		H28					0
																		H29					0
																		H30					0
																		R1					0
																		R2					0
																		R3					0
																		R4					0
																		累計	4,640		0		3,028
105	D	-	17	-	6	-			市	市	直接	完了	2,214,700	26	~	R1	H23			0	27年1月実施設計業務発注。 27年7月造成工事発注。 28年5月造成工事発注。		
																	H24			0			
																	H25			0			
																	H26	84,150		58,320		25,830	
																	H27	728,534		612,354		116,180	
																	H28	681,981		461,788		220,193	
																	H29	33,915	132,444	272,518		▲ 106,159	
																	H30			159,530		▲ 159,530	
																	R1			8,223		▲ 8,223	
																	R2					0	
																	R3					0	
																	R4					0	
																	累計	1,528,580	132,444	1,572,733		88,291	
106	D	-	21	-	8	-			市	市	直接	完了	167,280	27	~	30	H23			0	H28年2月に宮城県とマンホール嵩上げ工事に関する協定を締 H28年7月に宮城県とマンホール嵩上げ工事に関する協定を締		
																	H24			0			
																	H25			0			
																	H26			0			
																	H27	125,460		5,062		120,398	
																	H28			0		0	
																	H29			7,915		▲ 7,915	
																	H30			6,185		▲ 6,185	
																	R1					0	
																	R2					0	
																	R3					0	
																	R4					0	
																	累計	125,460	0	19,162		106,298	
107	D	-	22	-	1	-			県	県	直接	完了	467,936	26	~	R1	H23			0	27年3月公園実施設計契約。 28年2月公園造成工事契約。		
																	H24			0			
																	H25			0			
																	H26	24,000		18,403		5,597	
																	H27	180,895		▲ 567		181,462	
																	H28	146,056		87,582		58,474	
																	H29			170,949		▲ 170,949	
																	H30			73,765		▲ 73,765	
																	R1			818		▲ 818	
																	R2					0	
																	R3					0	
																	R4					0	
																	累計	350,951	0	350,950		1	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況				
	1	2	3	4	5	6																		
108	◆	D	-	22	-	1	-	2	広場整備事業	矢本海浜 緑地地区	県	県	直接	完了	818,217	26	~	R1	H23		0	0	27年3月公園実施設計契約。 28年2月公園造成工事契約。	
																			H24		0	0		
																			H25		0	0		
																			H26	38,400		29,447		8,953
																			H27	344,398		4,782		339,616
																			H28	271,775		77,973		193,802
																			H29			275,945		▲ 275,945
																			H30			114,609		▲ 114,609
																			R1			151,816		▲ 151,816
																			R2					0
																			R3					0
																			R4					0
																			累計	654,573		0		654,572
110	D	-	21	-	9	-	-	-	下水道事業 (汚水)	野蒜処理 分区	市	市	直接	完了	212,806	27	~	29	H23			0	実施設計業務を発注し、H27年10月に業務完了。 28年7月下水道管渠工事契約。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	21,525		6,980		14,545
																			H28	138,079		148,342		▲ 10,263
																			H29			3,898		▲ 3,898
																			H30					0
																			R1					0
																			R2					0
																			R3					0
																			R4					0
																			累計	159,604		0		159,220
112	D	-	2	-	3	-	-	-	道路事業(大 曲浜地区)	大曲浜地 区	市	市	直接	完了	932,000	27	~	R1	H23			0	27年7月造成工事発注。 28年5月造成工事発注。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	192,860	411,124	125,869		478,115
																			H28			404,072		▲ 404,072
																			H29	54,246	87,369	58,030		83,585
																			H30			86,830		▲ 86,830
																			R1			10,179		▲ 10,179
																			R2					0
																			R3					0
																			R4					0
																			累計	247,106	498,493	684,980		60,619
113	◆	D	-	17	-	6	-	1	大曲浜地区雨 水排水対策事 業	大曲浜地 区	市	市	直接	完了	2,113,074	27	~	R1	H23			0	27年7月造成工事発注。 28年5月造成工事発注。	
																			H24			0		
																			H25			0		
																			H26			0		
																			H27	1,038,896	608,656	958,953		688,599
																			H28			287,314		▲ 287,314
																			H29	42,907		67,870		▲ 24,963
																			H30			71,812		▲ 71,812
																			R1			▲ 1,184		1,184
																			R2					0
																			R3					0
																			R4					0
																			累計	1,081,803	608,656	1,384,765		305,694

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
115	D	-	22	-	2	-	都市公園整備 事業(防災公園:用地費)	矢本海浜 緑地区	県	県	直接	完了	827	27 ~ 28	H23				0	H28.1 用地買収開始
															H24				0	
															H25				0	
															H26				0	
															H27	551		551	0	
															H28			0	0	
															H29			0	0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	551	0	551	0	
116	◆ D	-	22	-	1	-	広場整備事業 (用地費)	矢本海浜 緑地区	県	県	直接	完了	76,378	27 ~ 28	H23				0	H28.1 用地買収開始
															H24				0	
															H25				0	
															H26				0	
															H27	61,102		61,102	0	
															H28			0	0	
															H29			0	0	
															H30				0	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	61,102	0	61,102	0	
118	D	-	4	-	14	-	災害公営住宅 整備事業(柳 の目西・野蒜 高台西地区)	柳の目 西・野蒜 高台西地区	市	市	直接	完了	3,390,825	28 ~ 30	H23				0	H31.3完成。入居開始
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29		2,966,971		2,966,971	
															H30			2,921,114	▲ 2,921,114	
															R1				0	
															R2				0	
															R3				0	
															R4				0	
															累計	0	2,966,971	2,921,114	45,857	
125	D	-	21	-	10	-	下水道事業 (污水)鳴瀬桜 華小学校	小野地区	市	市	直接	完了	20,544	30 ~ R1	H23				0	
															H24				0	
															H25				0	
															H26				0	
															H27				0	
															H28				0	
															H29		7,800		7,800	
															H30		7,608	2,583	5,025	
															R1			11,131	▲ 11,131	
															R2				0	
															R3				0	
															R4				0	
															累計	0	15,408	13,714	1,694	

(千円)

No.	事業番号					事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
128	D	-	5	-	2	災害公営住宅 家賃低廉化事業(補助率変更分)	東松島市	市	市	直接	完了	443,741	R1 ~ R2	H23				0		
														H24				0		
														H25				0		
														H26				0		
														H27				0		
														H28				0		
														H29				0		
														H30		163,053		163,053		
														R1		206,730	122,775	83,955		
														R2		61,214	308,222	▲ 247,008		
														R3				0		
														R4				0		
														累計		0	430,997	430,997		0
													H24	28,369,380	0	27,779,645	589,735			
													H25	38,948,233	0	21,066,335	17,881,898			
													H26	22,490,519	0	12,455,712	10,034,807			
													H27	30,199,829	0	26,957,153	3,242,676			
													H28	9,484,839	0	12,987,076	▲ 3,502,237			
													H29	2,467,985	0	8,193,995	▲ 5,726,010			
													H30	0	0	7,049,214	▲ 7,049,214			
													R1	0	0	4,389,550	▲ 4,389,550			
													R2	0	0	4,045,493	▲ 4,045,493			
													R3	0	0	24,384	▲ 24,384			
													R4	0	0	0	0			
													163,654,801	市町村交付分 計	133,008,516	0	124,948,557	8,059,959		
													H23	0	0	0	0			
													H24	1,201,250	0	260,018	941,232			
													H25	1,602,737	0	186,012	1,416,725			
													H26	1,879,775	0	868,648	1,011,127			
													H27	5,864,696	0	209,108	5,655,588			
													H28	417,831	0	2,842,415	▲ 2,424,584			
													H29	0	0	2,744,079	▲ 2,744,079			
													H30	460,287	0	2,411,459	▲ 1,951,172			
													R1	840,100	▲ 108,176	1,818,372	▲ 1,086,448			
													R2	2,130,187	▲ 75,175	2,263,224	▲ 208,212			
													R3	0	0	220,451	▲ 220,451			
													R4	0	0	▲ 53,794	53,794			
													18,309,392	都道府県交付分 計	14,396,863	▲ 183,351	13,769,992	443,520		
													H23	1,047,731	0	0	1,047,731			
													H24	29,570,630	0	28,039,663	1,530,967			
													H25	40,550,970	0	21,252,347	19,298,623			
													H26	24,370,294	0	13,324,360	11,045,934			
													H27	36,064,525	0	27,166,261	8,898,264			
													H28	9,902,670	0	15,829,491	▲ 5,926,821			
													H29	2,467,985	0	10,938,074	▲ 8,470,089			
													H30	460,287	0	9,460,673	▲ 9,000,386			
													R1	840,100	▲ 108,176	6,207,922	▲ 5,475,998			
													R2	2,130,187	▲ 75,175	6,308,717	▲ 4,253,705			
													R3	0	0	244,835	▲ 244,835			
													R4	0	0	▲ 53,794	53,794			
													181,964,193	合計	147,405,379	▲ 183,351	138,718,549	8,503,479		

(様式2E)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 環境省

令和5年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
	24	27																			
31	E	-	1	-	1	-	低炭素社会 対応型浄化槽集 中導入事業	市	市	直接	完了	61,150	24	～	27	H23				0	24年度分交付完了。人槽区分により交付額が異なり、設置基 数の集計の結果、国費分が不足し単独費で補てんしたことから 25年度60基設置完了 25年度25基設置完了 27年度14基設置完了、事業完了
																H24	12,112		12,113	▲1	
																H25	18,840		17,663	1,177	
																H26	7,455		7,433	22	
																H27	7,455		4,038	3,417	
																H28				0	
																H29				0	
																H30				0	
																R1				0	
																R2				0	
				累計	45,862	0	41,247	4,615													

(様式2E)

東松島市

復興交付金事業計画 令和4年度進捗状況報告 総括表

省庁名 環境省

令和5年3月末時点

(千円)

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
										H23	0	0	0	0	
										H24	12,112	0	12,113	▲ 1	
										H25	18,840	0	17,663	1,177	
										H26	7,455	0	7,433	22	
										H27	7,455	0	4,038	3,417	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								61,150	市町村交付分 計		45,862	0	41,247	4,615	
										H23	0	0	0	0	
										H24	0	0	0	0	
										H25	0	0	0	0	
										H26	0	0	0	0	
										H27	0	0	0	0	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								0	都道府県交付分 計		0	0	0	0	
										H23	0	0	0	0	
										H24	12,112	0	12,113	▲ 1	
										H25	18,840	0	17,663	1,177	
										H26	7,455	0	7,433	22	
										H27	7,455	0	4,038	3,417	
										H28	0	0	0	0	
										H29	0	0	0	0	
										H30	0	0	0	0	
										R1	0	0	0	0	
										R2	0	0	0	0	
										R3	0	0	0	0	
										R4	0	0	0	0	
								61,150	合計		45,862	0	41,247	4,615	